

SAFFORD DISTRICT

Active Project Status Report - Design

MAY 2012

DATA DATE: 04/27/2012



**Arizona Department of Transportation
Intermodal Transportation Division
Program & Project Management**

<http://www.azdot.gov/Highways/ppms/>

**ARIZONA DEPARTMENT OF TRANSPORTATION
INTERMODAL TRANSPORTATION DIVISION
HIGHWAYS
MAY 2012**

**TO: ALL USERS OF THE ACTIVE PROJECT STATUS REPORT.
FROM: PROGRAM AND PROJECT MANAGEMENT SECTION (PPMS)**

The contents of this report for this month (Data Date: 04/27/2012) are as follows:

- Projects Added
- Projects Deleted
- Projects Rescheduled
- Design Projects without Construction
- Projects which Failed to Advertise

The main body of the report. This section contains projects arranged by "Bid Ready" date. Planned Bid Advertisement date is noted above the comments for each project. The projects without customized schedules are listed as "Projects in the Process of Being Scheduled." Projects that are to be constructed by other agencies are listed in the section that follows.

Index This section is sorted by route and beginning mile post.

If you need further assistance, have any questions, comments or concerns, please feel free to call us at: (602) 712-8579.
E-Mail us at: PPMS_PPMS@azdot.gov

PROGRAM AND PROJECT MANAGEMENT TEAM

This information is also available on ADOT's Internet @:

<http://www.azdot.gov/Highways/ppms>

PUBLISHED DATE: 05/10/2012

ACTIVE PROJECT STATUS REPORT GLOSSARY

“A/C” Actual or Current. If a date appears in the report with an “A” to its right, the date is an actual date. If an “A” is not present, then the date is the current working view.

Bid Ready- Bid package ready date (Normally, at least 1 month prior to the planned advertisement date)

County Abbreviations:

AP	Apache	GH	Graham	MO	Mohave	SC	Santa Cruz
CH	Cochise	GI	Gila	NA	Navajo	SW	Statewide
CN	Coconino	LA	La Paz	PM	Pima	YU	Yuma
GE	Greenlee	MA	Maricopa	PN	Pinal	YV	Yavapai

COG -	Council of Governments
CPS ID -	Four-character key field used by the critical path scheduling system to identify a project
Data Date -	Reflects the status of activities and PRB actions as of the date. Bid Advertisements are as of the end of the month.
Date PRB Shifted -	Month and year in which the project was last moved (mm/yy) Date is shown below the 'Bid Shift Arrow'
Env Clr -	Environmental Clearance
IGA -	InterGovernmental Agreement
JPA -	Joint Project Agreement
Kick-off -	Project Kick-off team meeting
Map/Srv -	Mapping and Survey

ACTIVE PROJECT STATUS REPORT
GLOSSARY
(continued)

MP / BMP -	Mile Post / Beginning Mile Post
OSD -	Optimum Start for Design. This is the latest date on which the design process should begin.
PDC -	Pre-Design Completion
Planned B/A -	Planned Bid Award Date
Planned St I – IV	Planned dates for design stages I through IV as determined by the original customized schedule dates.
Program Cost -	The programmed project cost in dollars including construction engineering.
R/W Clr -	Right-of-Way Clearance
RTE -	Route
T/C pl -	Traffic Control Plans complete
TBD -	To Be Determined
U/R Clr -	Utilities and Railroad Clearance
Val Analysis -	Value Analysis
X->Y	X – The number of times the project has moved since its original inclusion in the 5-Year Program. Y – The number of months the project has moved from the original schedule date.

Resource Allocation Categories

100 - SYSTEM PRESERVATION

110 - PAVEMENT PRESERVATION

111.00 - PAVEMENT PRESERVATION - STATEWIDE
113.00 - PREVENTATIVE SURFACE TREATMENTS
112.00 - MINOR PAVEMENT PRESERVATION - STATEWIDE
114.00 - MAG REGIONWIDE RUBBERIZED ASPHALT

120 - BRIDGE PRESERVATION

121.00 - EMERGENCY BRIDGE REPAIR
122.00 - BRIDGE REPAIR
123.00 - BRIDGE SCOUR PROTECTION
124.00 - BRIDGE SEISMIC RETROFIT
126.00 - BRIDGE INSPECTION & INVENTORY
125.00 - BRIDGE REPLACEMENT & REHABILITATION
125.90 - BRIDGE REPLACEMENT & REHABILITATION (LOCAL PROJECTS)

130 - SAFETY PROGRAM

135.00 - GOVERNOR'S OFFICE OF HIGHWAY SAFETY
131.00 - BLUNT END GUARDRAIL REPLACEMENT
132.00 - HIGHWAY SAFETY IMPROVEMENT PROGRAM
134.00 - HIGHWAY RAIL CROSSINGS
133.00 - SLOPE MANAGEMENT PROGRAM
132.01 - HIGH RISK RURAL ROADS
132.02 - RAILWAY HIGHWAY CROSSING
132.90 - HIGHWAY SAFETY IMPROVEMENT PROGRAM (LOCAL PROJECTS)

140 - PUBLIC TRANSIT

141.00 - FLEX FUNDS, ELDERLY & DISABLED
142.00 - FLEX FUNDS, RURAL & URBAN

150 - ROADSIDE FACILITIES

153.00 - REST AREA PRESERVATION
151.00 - REST AREA REHABILITATION
152.00 - LANDSCAPING REHABILITATION

160 - OPERATIONAL FACILITIES

161.00 - SIGNAL WAREHOUSE & RPMS
163.00 - MECHANICAL, HARDWARE, SOFTWARE REPLACEMENT
164.00 - SIGN REHABILITATION
165.00 - EMERGENCY REPAIR PROJECTS
162.00 - PORT OF ENTRY
166.00 - MAINTENANCE (LANDSCAPE, LITTER & SWEEP)
162.02 - COORDINATED BORDER INFRASTRUCTURE
162.01 - PORTS OF ENTRY

200 - SYSTEM MANAGEMENT

210 - DEVELOPMENT SUPPORT

211.00 - DESIGN SUPPORT
212.00 - UTILITIES SUPPORT
214.00 - ENVIRONMENTAL SUPPORT
215.00 - PLANNING SUPPORT
217.00 - CONTRACT AUDITING
218.00 - SCHEDULING SUPPORT
213.00 - RIGHT OF WAY SUPPORT
216.00 - BRIDGE SUPPORT
211.01 - ENGINEERING TECHNICAL GROUP - STATEWIDE
211.02 - ROADWAY GROUP - STATEWIDE
211.03 - TRAFFIC GROUP - STATEWIDE
211.04 - MATERIALS GROUP - STATEWIDE
211.05 - PROJECT MANAGEMENT - STATEWIDE
211.06 - SCOPING - STATEWIDE
211.07 - DISTRICT MINOR PROJECTS - STATEWIDE
214.01 - HAZARDOUS MATERIAL - STATEWIDE
214.02 - ENVIRONMENTAL - ARCHAEOLOGICAL
214.03 - PUBLIC HEARINGS - STATEWIDE
214.04 - ENVIRONMENTAL - STATEWIDE (ON-CALL)
214.05 - ENVIRONMENTAL - STATEWIDE (ARCHAEOLOGICAL STUDIES)
212.01 - UTILITY RELOCATION - STATEWIDE
213.01 - R/W PLANS - STATEWIDE
215.01 - MATCH FOR FEDERAL FUNDS - STATEWIDE
214.06 - STORM WATER PROTECTION
215.02 - FRAMEWORK STUDIES
214.07 - SYSTEM MANAGEMENT

220 - OPERATING SUPPORT

221.00 - CIVIL RIGHTS OFFICE - TRAINING
223.00 - OUTDOOR ADVERTISING CONTROL
224.00 - PUBLIC INVOLVEMENT SUPPORT
226.00 - SIB CAPITALIZATION
227.00 - RISK MANAGEMENT INDEMNIFICATION
228.00 - PROFESSIONAL AND OUTSIDE SERVICES
222.00 - WORK ZONE SAFETY
225.00 - PRIVATIZATION SUPPORT
229.00 - PARTNERING SUPPORT
221.01 - TRAINING, ITD TECHNICAL - STATEWIDE
221.02 - TRAINING, NHI - STATEWIDE

230 - PROGRAM OPERATING CONTINGENCIES

236.00 - FEDERAL TAX EVASION PROGRAM
231.00 - DESIGN MODIFICATIONS CONTINGENCY
232.00 - GENERAL CONTINGENCY
233.00 - EMERGENCY PROJECTS CONTINGENCY
234.00 - PROGRAM COST ADJUSTMENTS CONTINGENCY
235.00 - RIGHT OF WAY ACQUISITION CONTINGENCY
237.00 - ROADSIDE FACILITIES SUPPORT

300 - SYSTEM IMPROVEMENTS

310 - MINOR CAPACITY/OPERATIONAL SPOT IMPROVEMENTS

311.00 - DISTRICT MINOR PROJECTS
312.00 - TRAFFIC SIGNALS
313.00 - DISTRICT FORCE ACCOUNT

320 - ROADSIDE FACILITIES IMPROVEMENTS

326.00 - NATIONAL RECREATIONAL TRAILS
321.00 - STATE PARKS ROADS
322.00 - NEW REST AREAS
323.00 - NEW LANDSCAPING
324.00 - SCENIC, HISTORIC & TOURIST SIGNS
325.00 - ENHANCEMENT PROJECTS - STATEWIDE
325.01 - CONTINGENCY (ADOT PROJECTS OF OPPORTUNITY)
325.02 - ENHANCEMENT PROJECTS - STATEWIDE
325.03 - ENHANCEMENT PROJECTS - LOCAL GOVERNMENT
326.01 - RECREATIONAL TRAILS PROGRAM - STATE PARK MATCH
327.00 - SAFE ROUTES TO SCHOOL
328.00 - NEW PORT OF ENTRY
329.00 - OFF-HIGHWAY IMPROVEMENT

330 - MAJOR CAPACITY/OPERATIONAL SPOT IMPROVEMENTS

331.00 - SPOT CAPACITY AND OPERATIONAL IMPROVEMENTS
332.00 - TRAFFIC INTERCHANGE PROGRAM
333.00 - CLIMBING/PASSING LANE PROGRAM
334.00 - ROUTE TURNBACK PROJECTS
335.00 - ITS PROGRAM
335.01 - RURAL ITS - STATEWIDE
335.02 - RURAL ITS - STATEWIDE (PRESERVATION)
336.00 - ROADSIDE IMPROVEMENTS

340 - CORRIDOR IMPROVEMENTS

341.00 - RURAL CORRIDOR RECONSTRUCTION
342.00 - URBAN CORRIDOR RECONSTRUCTION
343.00 - RIGHT OF WAY - ACCESS CONTROL
344.00 - SAFETY MANAGEMENT SYSTEM
345.00 - FREEWAY SERVICE PATROLS
346.00 - PARK AND RIDE CONSTRUCTION/IMPROVEMENTS
342.01 - PAG REGIONWIDE

350 - HIGH PRIORITY PROJECTS

351.00 - HIGH PRIORITY PROJECTS

FY 2012
SAFFORD DISTRICT ADVERTISED PROJECTS

RESOURCE CODE #S	CPSID	RTE	CO	MP	TRACS	PROJECT NAME TYPE OF WORK	ACTUAL BID DATE	PROGRAM COST (K)
111	ZV1J	10	CH	307.9	H788001C	EAST BENSON - JOHNSON ROAD (WB) PAVEMENT PRESERVATION	03/12/2012	\$8,900
111	MP1L	999	CH	0.0	H839201C	NORTH OF TOMBSTONE & SIERRA VISTA PAVEMENT PRESERVATION (DBL CHIP SEAL)	03/19/2012	\$1,600
123	QA1K	90	CH	299.8	H799401C	MIDDLE CANYON WASH BRIDGE SB (STR # 698) BRIDGE SCOUR RETROFIT	11/30/2011	\$155
123	LB1K	92	CH	346.5	H799601C	BRIDGE STRUCTURE #199 BRIDGE SCOUR RETROFIT	02/23/2012	\$100
125	XK1H	70	GH	292.0	H691001C	GILA RIVER BRIDGE AT BYLAS #2945 BRIDGE REPLACEMENT	09/08/2011	\$17,800
125	JZ1L	191	GE	154.9	H823102C	COLD CREEK BRIDGE SB #258 REMOVE BRIDGE	11/18/2011	\$180
311	VV1J	78	GE	167.8	H759301C	MULE CREEK (ROCKFALL REMEDIATION) ROCKFALL REMEDIATION	04/27/2012	\$300
331	EF1K	191	GE	151.7	H790201C	MP 151.68 TO MP 151.87 SLOPE FLATTENING	07/21/2011	\$1,000

PROJECTS ADDED THIS MONTH

CPSID: PROJECT NUMBE RTE: CO: MP: TRACS:	PROJECT NAME: TYPE OF WORK: PROJECT MANAGER:	COMMENTS:	PROJECT COST: (in thousands)	BID READY:
RC1L 10 CH 333.0 S	US 191 TO EAST WILLCOX DESIGN PAVEMENT PRESERVATION PROJ MGR: SALEHI PH: 712-7637	PROJECT ADDED BY THE PRB.	\$320	DESIGN FY 12
SS1K 80 CH 332.1 S	JCT SR 90 - MULE PASS TUNNEL DESIGN PAVEMENT PRESERVATION PROJ MGR: DALBIK PH: 712-7715	PROJECT ADDED BY THE PRB.	\$320	DESIGN FY 12
ST1K 186 CH 328.2 S	WILLCOX TO KANSAS SETTLEMENT DESIGN PAVEMENT PRESERVATION PROJ MGR: SALEHI PH: 712-7637	PROJECT ADDED BY THE PRB.	\$400	DESIGN FY 12
YW1K 191 GE 154.6 H823101C S	COLD CREEK CANYON BRIDGE TO OLD SAFFORD RD (SB) BRIDGE REPLACEMENT AND PAVEMENT PRESERVATION PROJ MGR: XU	PROJECT ADDED BY THE PRB.	\$8,000	MAY 12
GG1L 191B CH 0.0 HX23801C S	INTERNATIONAL BORDER TO 14TH STREET IN DOUGLAS INSTALL METERING SIGNAL SYSTEM AND MICROSEAL PROJ MGR: RASHID PH: 712-7602	PROJECT ADDED BY THE PRB.	\$391	MAY 12

DESIGN WITHOUT CORRESPONDING CONSTRUCTION

CPS ID:	PROJECT NUMBER:			PROJCT NAME:		COMMENTS:	FUNDING START FISCAL YEAR:
	RTE:	CO:	MP:	TRACS:	TYPE OF WORK:		
	DIST	DESIGN	BUDGET:	PROJECT MANAGER:			
RC1L	10	CH	333.0		US 191 TO EAST WILLCOX DESIGN PAVEMENT PRESERVATION PROJ MGR: SALEHI PH: 712-7637	PROJECT ADDED BY THE PRB.	2012
		S	\$320				
QS1C	70	GH	340.0	H5109S1D	SAFFORD TO SOLOMON PA (WIDEN TO 4 LN, LT TURN LNS PROJ MGR: RAINE PH: 520-388-4264		2011
		S	\$2,000				
SS1K	80	CH	332.1	H8155S1D	JCT SR 90 - MULE PASS TUNNEL DESIGN PAVEMENT PRESERVATION PROJ MGR: DALBIK PH: 712-7715	PROJECT ADDED BY THE PRB.	2012
		S	\$320				
ST1K	186	CH	328.2	H8157S1D	WILLCOX TO KANSAS SETTLEMENT DESIGN PAVEMENT PRESERVATION PROJ MGR: SALEHI PH: 712-7637	PROJECT ADDED BY THE PRB.	2012
		S	\$400				
MG1E	191	GH	100.7		SR 266 TO ARTESIA DESIGN (PARALLEL ROADWAY) PROJ MGR: RAINE PH: 520-388-4264		2014
		S	\$2,000				

PROJECTS TO BE CONSTRUCTED BY OTHER AGENCIES

CPSID:	PROJECT NUMBER:	PROJECT NAME:		
RTE:	CO:	MP:	TRACS:	
				PROGRAM COST:
			TYPE OF WORK:	(in thousands)
			PROJECT MANAGER:	FY:
			COMMENTS:	

FISCAL YEAR: 2012

WP1J	DOUGLAS STRATEGIC MOTOR CARRIER STATION			
80 CH 364.0 H624302C	CAPACITY ADDITIONS - RECONSTRUCTION		\$3,589	12
S	PROJ MGR: WILSON PH: 520-388-4263			

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA
TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL
ROUTE: CO: MP: DISTRICT: FEDERAL ID #:				GENERAL COMMENTS

SAFFORD DISTRICT

BID ADVERTISEMENT: TBD 13

				RAED DALBIK
SQ1K	JOHNSON RD - WEST WILLCOX TI (WB)	\$4,225		
	RR (5" TL, 3" PL) & AR-ACFC	111		602-712-7715
10	CH 322.0 S			

BID ADVERTISEMENT: DESIGN 12

				MEHRAN SALEHI
RC1L	US 191 TO EAST WILLCOX	\$320		
	DESIGN PAVEMENT PRESERVATION	111		602-712-7637
10	CH 333.0 S 010-F(218)A			

BID ADVERTISEMENT: JUN 12

				HIREN SHAH
YF1J	SAN SIMON - STATELINE	\$8,195		
H779501C	PAVEMENT PRESERVATION	111		602-712-7794
10	CH 384.0 S 010-F(205)A			

BID ADVERTISEMENT: APR 12

				DAVID BRAUER
VV1J	MULE CREEK (ROCKFALL REMEDIATION)	\$300		
H759301C	ROCKFALL REMEDIATION	311		520-388-4263
78	GE 167.8 S STP -078-A(202)			

BID ADVERTISEMENT: TBD 12

				EVELYN MA
WS1H	TOMBSTONE COURTHOUSE STATE PARK	\$425		WAITING FOR STATE PARK TO SUBMIT PRIORITY LIST OF ALL STATE PARK PROJECTS..
H718101C	CONSTRUCT PARKING	321	602-712-6660	
80	CH 316.0 S			

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA
TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL
ROUTE: CO: MP: DISTRICT: FEDERAL ID #:				GENERAL COMMENTS

SAFFORD DISTRICT

BID ADVERTISEMENT: DESIGN 12

				RAED DALBIK
SS1K	JCT SR 90 - MULE PASS TUNNEL	\$320		
	DESIGN PAVEMENT PRESERVATION	111		602-712-7715
80 CH 332.1 S	080-A(209)A			

BID ADVERTISEMENT: IGA 12

				STEPHEN WILSON
WP1J	DOUGLAS STRATEGIC MOTOR CARRIER STATION	\$3,589		
H624302C	CAPACITY ADDITIONS - RECONSTRUCTION			520-388-4263
80 CH 364.0 S				

BID ADVERTISEMENT: TBD 12

				IRENE HIGGS
VY1L	SR 92 - GIULIO CESARE AVENUE	\$458		
H849701C	DESIGN SAFETY IMPROVEMENTS			602-712-7581
90 CH 321.0 S	090-A(205)A			

BID ADVERTISEMENT: NOV 12

				DAVID BRAUER
DJ1G	CENTRAL AVE TO MOSON RD, E OF SIERRA VISTA	\$5,000		
H655501C	WIDEN TO 5 LANES	311		520-388-4263
90 CH 323.5 S				

BID ADVERTISEMENT: JUN 12

				JEFF STINE
DJ1F	SAN PEDRO BR (STRUCTURE NO 2944)	\$7,600		
H600501C	BRIDGE REPLACEMENT	125		520-388-4260
90 CH 328.6 S				

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:		PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA
TRACS #:	TYPE OF WORK:		RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL
ROUTE: CO: MP: DISTRICT: FEDERAL ID #:					GENERAL COMMENTS

SAFFORD DISTRICT

BID ADVERTISEMENT: TBD 14

LC1J	CANYON DE FLORES-GLENN RD/KACHINA				AKRAM FRIEKH
H716701C	SYSTEM ENHANCEMENT - ENGINEERING				602-712-8553
92 CH	324.3 S				

BID ADVERTISEMENT: DESIGN 12

ST1K	WILLCOX TO KANSAS SETTLEMENT		\$400		MEHRAN SALEHI
	DESIGN PAVEMENT PRESERVATION		111		602-712-7637
186 CH	328.2 S 189-A(200)A				

BID ADVERTISEMENT: TBD 13

SC1K	JCT 181 - PEARCE ROAD		\$4,980		HIREN SHAH
	3" AC & AR-ACFC		111		602-712-7794
191 CH	38.2 S				

BID ADVERTISEMENT: TBD 14

AI1K	COCHISE POWER PLANT - JCT I-10		\$3,687		YUMI SHAPIRO
H788301C	RR 2" AC + 3" AC + FR		111		602-712-7983
191 CH	61.5 S 191-A(203)A				

BID ADVERTISEMENT: DESIGN 14

MG1E	SR 266 TO ARTESIA		\$2,000		ROBIN RAINE	THIS DOES NOT SHOW UP IN THE
	DESIGN (PARALLEL ROADWAY)		341		520-388-4264	TENTATIVE PROGRAM
191 GH	100.7 S					

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:		PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS
TRACS #:	TYPE OF WORK:		RESOURCE CODES:	MANAGER:	
ROUTE: CO:	MP: DISTRICT:	FEDERAL ID #:			

SAFFORD DISTRICT

BID ADVERTISEMENT: JUN 12

YW1K	COLD CREEK CANYON BRIDGE TO OLD SAFFORD RD (SB)		\$8,000	XUEFAN XU
H823101C	BRIDGE REPLACEMENT AND PAVEMENT PRESERVATION			602-712-6264
191 GE	154.6 S 191-C(212)A			

BID ADVERTISEMENT: JUN 12

GG1L	INTERNATIONAL BORDER TO 14TH STREET IN DOUGLAS		\$391	ABDULKARIM RASHID	STAGE V (100%) WILL BE COMPLETE BY MAY 15TH. ALL CLEARANCES ARE ISSUED AND IGA IS SIGNED.
HX23801C	INSTALL METERING SIGNAL SYSTEM AND MICROSEAL			602-712-7602	
191 CH	0.0 S 191-N(202)A				

INDEX

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM & PROJECT MANAGEMNET SECTION
INDEX SORTED BY ROUTE AND MILEPOST

CPS ID	RTE	CO	MP	TRACS #	PROJECT #	PROJECT NAME	TYPE OF WORK	BID READY	FISCAL YR
SQ1K	10	CH	322.0			JOHNSON RD - WEST WILLCOX TI (WB)	RR (5" TL, 3" PL) & AR-ACFC	TBD FY 13	2013
RC1L	10	CH	333.0			US 191 TO EAST WILLCOX	DESIGN PAVEMENT PRESERVATION	DESIGN FY 12	2012
YF1J	10	CH	384.0	H779501C		SAN SIMON - STATELINE	PAVEMENT PRESERVATION	MAY 12	2012
VV1J	78	GE	167.8	H759301C	STP -078-A(202)A	MULE CREEK (ROCKFALL REMEDIATION)	ROCKFALL REMEDIATION	MAR 12	2012
WS1H	80	CH	316.0	H718101C		TOMBSTONE COURTHOUSE STATE PARK	CONSTRUCT PARKING	TBD FY 12	2012
SS1K	80	CH	332.1			JCT SR 90 - MULE PASS TUNNEL	DESIGN PAVEMENT PRESERVATION	DESIGN FY 12	2012
WP1J	80	CH	364.0	H624302C		DOUGLAS STRATEGIC MOTOR CARRIER STA CAPACITY ADDITIONS - RECONSTRUCTIO	IGA FY 12	2012	
VY1L	90	CH	321.0	H849701C		SR 92 - GIULIO CESARE AVENUE	DESIGN SAFETY IMPROVEMENTS	TBD FY 12	2012
DJ1G	90	CH	323.5	H655501C		CENTRAL AVE TO MOSON RD, E OF SIERRA	WIDEN TO 5 LANES	NOV 12	2013
DJ1F	90	CH	328.6	H600501C		SAN PEDRO BR (STRUCTURE NO 2944)	BRIDGE REPLACEMENT	MAY 12	2012
LC1J	92	CH	324.3	H716701C		CANYON DE FLORES-GLENN RD/KACHINA	SYSTEM ENHANCEMENT - ENGINEERING	TBD FY 14	2014
ST1K	186	CH	328.2			WILLCOX TO KANSAS SETTLEMENT	DESIGN PAVEMENT PRESERVATION	DESIGN FY 12	2012
SC1K	191	CH	38.2			JCT 181 - PEARCE ROAD	3" AC & AR-ACFC	TBD FY 13	2013
AI1K	191	CH	61.5	H788301C		COCHISE POWER PLANT - JCT I-10	RR 2" AC + 3" AC + FR	TBD FY 14	2014
MG1E	191	GH	100.7			SR 266 TO ARTESIA	DESIGN (PARALLEL ROADWAY)	DESIGN FY 14	2014
YW1K	191	GE	154.6	H823101C		COLD CREEK CANYON BRIDGE TO OLD SAF	BRIDGE REPLACEMENT AND PAVEMENT	MAY 12	2012
GG1L	191	CH	0.0	HX23801C		INTERNATIONAL BORDER TO 14TH STREET I	INSTALL METERING SIGNAL SYSTEM AN	MAY 12	2012

<http://www.azdot.gov/Highways/ppms/>
